

Ref.: BMD.P391.Lot81

Contact: Josh Sampson

Construction Sciences Pty Ltd

ABN 74 128 806 735

23/10/2020

Unit 6, 7-9 Streiff Road
WINGFIELD, SA 5013

adelaide@constructionsciences.net

BMD Urban

45 Greenhill Road, WAYVILLE, SA 5034

Phone: 08 8164 3932

www.constructionsciences.net

Level 1 Supervision & Inspection of
LOT 81 – Miravale – Stage 4

Dear Sir/Madam

This is to confirm that placement and compaction of fill material on **Lot 81** within the Stage 4 of Miravale, was supervised by Construction Sciences under Level 1 arrangements as described in AS3798-2007 "Guide-lines on earthworks for commercial and residential developments". Areas and depth of fill as per Veris Drawing No. 380-211020-001.

This indicates that the fill was compacted to at least the minimum density ratio on accordance with the specification requirements and it is considered that the fill may be deemed to be "controlled fill" in accordance with AS 2870-2011 "Residential Slabs & Footings".

It may be that non-structural topsoil was placed on the block after completion of the structural fill. This would need to be removed as part of the site preparation for building and driveway construction.

Please do not hesitate to contact me if you have any queries.

Yours faithfully,

Sam Hardy

ASSISTANT AREA MANAGER
CONSTRUCTION SCIENCES



Phone +61 8 8164 3932 Direct +61 8 8164 3929 Mobile +61 488 278 704
Address Unit 6, 7 - 9 Streiff Road, Wingfield, South Australia 5013 Australia