

**Ref.: BMD.P478.Lot635**

Contact: Robert Sellen

02/02/2022

**BMD Urban PTY LTD**

45 Greenhill Road, WAYVILLE, SA 5034

Level 1 Supervision & Inspection of  
LOT 635 – Miravale Stage 5

Construction Sciences Pty Ltd  
ABN 74 128 806 735

Unit 6, 7-9 Streiff Road  
WINGFEILD, SA 5013

adelaide@constructionsciences.net

Phone: 08 8164 3932

www.constructionsciences.net

Dear Sir/Madam

This is to confirm that placement and compaction of fill material, completed by BMD Constructions, on Lot 635 within Miravale Stage 5, was supervised by Construction Sciences under Level 1 arrangements as described in AS3798-2007 "Guide-lines on earthworks for commercial and residential developments". Areas and depth of works as per Alexander Symonds Surveying Consultants, Drawing Numbers 20A0478.C0005 Post Top Soil Strip(0) and 20A0478.C0005 Finished Level Survey(0)

This indicates that the fill was compacted to at least the minimum density ratio in accordance with the specification requirements and it is considered that the fill may be deemed to be "controlled fill" in accordance with AS 2870-2011 "Residential Slabs & Footings".

It may be that non-structural topsoil was placed on the block after completion of the structural fill. This would need to be removed as part of the site preparation for building and driveway construction.

Please do not hesitate to contact me if you have any queries.

Yours faithfully,

**Sam Hardy**

ASSISTANT AREA MANAGER  
CONSTRUCTION SCIENCES

 **Construction  
Sciences**

Phone +61 8 8164 3932 Direct +61 8 8164 3929 Mobile +61 488 278 704

Address Unit 6, 7 - 9 Streiff Road, Wingfield, South Australia 5013 Australia