

**Ref.: BMD.P488.Lot307**

Contact: Robert Sellen

30/05/2022

**BMD Urban PTY LTD**

45 Greenhill Road, WAYVILLE, SA 5034

Level 1 Supervision & Inspection of  
**LOT 307** – Miravale Stage 6

**Construction Sciences Pty Ltd**  
ABN 74 128 806 735

Unit 6, 7-9 Streiff Road  
WINGFIELD, SA 5013

[adelaide@constructionsciences.net](mailto:adelaide@constructionsciences.net)

**Phone: 08 8164 3932**

[www.constructionsciences.net](http://www.constructionsciences.net)

Dear Sir/Madam

This is to confirm that placement and compaction of fill material, completed by BMD Constructions, on **Lot 307** within Miravale Stage 6, was supervised by Construction Sciences under Level 1 arrangements as described in AS3798-2007 "Guide-lines on earthworks for commercial and residential developments". Areas and depth of works as per Alexander Symonds Surveying Consultants Post Fill Survey Noto-Stage 6 Miravale, Angle Vale Drawing Number 20A0464.C0006 Post Fill Survey (0) & Post TopSoil Strip Survey Noto-Stage 6 Miravale, Angle Vale Drawing Number 20A0464.C0006 Post TopSoil Strip Survey (0).

This indicates that the fill was compacted to at least the minimum density ratio in accordance with the specification requirements and it is considered that the fill may be deemed to be "controlled fill" in accordance with AS 2870-2011 "Residential Slabs & Footings".

It may be that non-structural topsoil was placed on the block after completion of the structural fill. This would need to be removed as part of the site preparation for building and driveway construction.

Please do not hesitate to contact me if you have any queries.

Yours faithfully,

**Sam Hardy**

ASSISTANT AREA MANAGER  
CONSTRUCTION SCIENCES



**Phone** +61 8 8164 3932 **Direct** +61 8 8164 3929 **Mobile** +61 488 278 704  
**Address** Unit 6, 7 - 9 Streiff Road, Wingfield, South Australia 5013 Australia